

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161756,

Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Wednesday, September 06, 2017

Partial Correction

1 Misc

RATED ASSEMBLY AT STAIRWELLS:
OK TO COVER 5/8" TYPE X MOLD TOUGH GWB AT

NORTH STAIRWELL WALLS: 2ND LAYER AT 1ST LEVEL WELL FACE + 1ST LAYER PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 2ND LEVEL WELL FACE; 2ND LAYER AT 2ND LEVEL WELL FACE + PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 3RD LEVEL WELL FACE; PRE-ROCK AT JOIST SPACE AT BACKSIDE AT 1ST, 2ND & 3RD FLOORS; 1ST LAYER AT 4TH FLOOR; 2ND LAYER AT 3RD & 4TH FLOORS; 1ST LAYER AT WALLS & CEILING ABOVE 4TH FLOOR; 2ND LAYER AT WALLS & CEILING ABOVE 4TH FLOOR; 3RD LAYER + RC CHANNEL AT LOW AND HIGH CEILINGS ABOVE 4TH FLOOR; 4TH LAYER AT LOW AND HIGH CEILINGS ABOVE 4TH FLOOR; 1ST FLOOR 1ST LAYER;

SOUTH STAIRWELL WALLS: 2ND LAYER AT 1ST LEVEL WELL FACE + 1ST LAYER PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 2ND LEVEL WELL FACE; 2ND LAYER AT 2ND LEVEL WELL FACE + PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 3RD LEVEL WELL FACE + PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 4TH FLOOR; 2ND LAYER AT 3RD & 4TH FLOORS; 1ST LAYER AT WALLS & CEILING ABOVE 4TH FLOOR; 2ND LAYER AT WALLS & CEILING ABOVE 4TH FLOOR; 3RD LAYER + RC CHANNEL AT LOW AND HIGH CEILINGS ABOVE 4TH FLOOR; 4TH LAYER AT LOW AND HIGH CEILINGS ABOVE 4TH FLOOR; 1ST FLOOR 1ST LAYER;

Partial Correction

2 Misc

OK TO COVER WHEN READY RATED ASSEMBLY AT ELEVATOR SHAFT:

1ST & 2ND LAYERS PERIMETER PRE-ROCK AT JOIST SPACE AT 1ST, 2ND, AND 3RD FLOORS;

5/8" TYPE X GWB AT WELL FACE: 2ND LAYER AT 4TH, 3RD, 2ND, 1ST FLOORS

SHAFT LID: 1ST LAYER; 2ND LAYER; 3RD LAYER;

1ST FLOOR: 1ST LAYER AT BACKSIDE;

Partial Correction
3 Misc

OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB RATED CEILINGS & WALLS AT:

4TH FLOOR

3RD FLOOR INCLUDING BOTH STAIRWELLS

2ND FLOOR

1ST FLOOR INCLUDING STAIRWELLS

Partial Correction
4 Misc

OK TO COVER WHEN READY 1ST LAYER 5/8" TYPE X GWB AT BACKSIDE FACE OF STAIRWELLS, ELEVATOR SHAFT AND SHEAR WALLS BOTH FACES AT: 4TH FLOOR; 3RD FLOOR; 2ND FLOOR;

Partial Correction
5 Misc

OK TO COVER WHEN READY FIRE-STOPPED PENETRATIONS ABOVE GWB CEILING AT FOUR LAUNDRY ROOMS AT: 3RD FLOOR; 2ND FLOOR;

Partial Correction
6 Misc

OK TO COVER WHEN READY ONE LAYER 5/8" TYPE X GWB AT SHEAR WALLS AT: 1ST FLOOR

Partial Correction
7 Misc

AT ELEVATOR EQUIPMENT ROOM AT 1ST FLOOR 3 LAYERS 5/8" TYPE X GWB + HAT CHANNEL + ONE LAYER INSTALLED

Comments: