
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, September 06, 2017

Informational

1 Brice Lawson 09/06/2017 4:15 PM
Redford continued installing the 15" SDR 26 sewer main from MH A-5 towards MH A-6. The main was installed up to approx. STA. 13+00. The pipe was being bedded in clean gravel. It appeared that there was 6" clearance from the pipe O/D to the trench walls. The service wye and anode have been installed for lot 74.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, September 06, 2017
---	--------------	---------	-------------------------------------

Informational

1 Brice Lawson 09/06/2017 10:25 AM
Redford continues to install the 15" SDR 26 sewer main between MH A-5 and MH A-6. This main has been installed up to approx. STA 12+32. The service wyes and anodes have been installed for lots 73 and 95. The pipe is being bedded in clean rock. It appears that 6" of clearance from O/D of pipe to trench wall is being achieved.

DEI - Sanitary - Material Verification	Brice Lawson	Failed	Wednesday, September 06, 2017
---	--------------	--------	-------------------------------------

Corrective Action Required

1 Brice Lawson 09/06/2017 12:35 PM

The concrete flat top lid for manhole D-1 is not equipped with a cast in place manhole ring and cover.

A detail for this flat top lid is shown on the details page for these plans.

Replace this lid to meet spec.

Comments:
