
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Tom Chandler	Partial	Wednesday, September 06, 2017

Informational

- 1 Tom Chandler 09/06/2017 2:30 PM Installed 30" HDPE storm pipe up to CI 1-3. Installed CI 1-3 as well.
Tom Chandler 09/06/2017 4:05 PM Installed 34ft. of 30" HDPE storm pipe and CI 1-4. Installed 30ft. of 30" HDPE storm pipe going towards MH 1-5 and stopped. Started pouring collars at 4:00pm. Will install underdrain between CI 1-3 and CI 1-4 at a later date.

DEI-Storm - Pipe	Tom Chandler	Partial	Wednesday, September 06, 2017
------------------	--------------	---------	-------------------------------------

Informational

- 1 Tom Chandler 09/06/2017 10:55 AM Begin construction of Storm sewer line 1 this morning. Started laying pipe at FES 1-1. Installing 30" HDPE pipe.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, September 06, 2017
---	--------------	---------	-------------------------------------

Informational

- 1 Tom Chandler 09/06/2017 10:51 AM Moisture/Density testing at station 14+00 of the Sanitary sewer main. Testing done at station 15+50 for roadway crossing of River Spring Rd. as well.

DEI-Storm - Pipe

Tom Chandler

Partial

Wednesday,
September
06, 2017

Informational

1 Tom Chandler 09/06/2017 12:27 PM Installed FES 1-1 and 73.5ft. of 30" HDPE Storm sewer pipe. Installed MH 1-2 and 30ft. of 30" HDPE pipe before lunch.

Comments:
