
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Rip Rap	Tom Chandler	Partial	Friday, September 08, 2017

Corrective Action Required

1 Tom Chandler 09/08/2017 9:51 AM Installed fabric and riprap at FES 1-1.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Friday, September 08, 2017
---	--------------	---------	----------------------------------

Corrective Action Required

1 Tom Chandler 09/08/2017 9:46 AM Installed sewer stub for lot 675. Installed anode at the main and tracer wire along the stub. Will pour trench check later this morning. Contractor is only working a half day today. Will not be installing anymore pipe today. Will do clean up and any backfill that is needed.

DEI-Storm - Pipe	Tom Chandler	Partial	Friday, September 08, 2017
------------------	--------------	---------	----------------------------------

Informational

1 Tom Chandler 09/08/2017 9:54 AM Will be pouring inverts on MH 1-2, CI 1-3, CI 1-4, and MH 1-5 at 10:00am.

Comments:

