

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161750, Building Permit - Commercial

Address: 783 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Friday, September 08, 2017

Partial Correction

1	Misc	OK TO INSTALL PRE-ROCK INSULATION AND GWB WHEN READY AT SHOWER PRE-ROCK AREAS AT: 4TH FLOOR UNITS; 3RD FLOOR UNITS; 2ND FLOOR UNITS AFTER FIREBLOCKING COMPLETED; 1ST FLOOR UNITS AFTER FIREBLOCKING COMPLETED;
---	------	--

Comments: