

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRRES20170810, Building Permit - Residential

Address: 1832 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Dale Carter	Failed	Monday, September 11, 2017

### Corrective Action Required

- |   |      |  |
|---|------|--|
| 1 | Misc | 1. BSMT & 2nd FLR: Elec nail guards where marked with red 'X'.<br>2. BSMT: Firestop along tops of walls and at end of ceiling furr-out.<br>3. BSMT: Anchor columns.<br>4. 1st FLR: Firestop tops of DWV chases at rear of Living Room & Garage.<br>5. 1st FLR: Notched floor joist over rear of Living Room.<br>6. 1st FLR: Nail stud shoes at kitchen.<br>7. 2nd FLR: More than 2 consecutive studs bored at master bath. |
|---|------|--|

Comments: