

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit: PRPWFC20171570, Infrastructure Permit - Commercial, Control Services Company  
Address: 3621 NE Akin Dr., Lee's Summit, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Bart Reese	Passed	Monday, September 11, 2017
Sanitary sewer service was installed.			
DEI-Storm - Pipe	Bart Reese	Partial	Monday, September 11, 2017
Corrective Action Required			
Backfill in right of way must be tested - compaction, moisture, density.			

**Comments: Gen. contractor and utility contractor have been notified that backfill must be tested.**