

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, September 11, 2017

Informational

- 1 Brice Lawson 09/11/2017 3:37 PM
Redford installed the wyes and anodes for building lots 75 and 96. They continued installing the 15" SDR 26 sewer main up to approx. STA. 13+72. The pipes were being bedded in clean rock. They have encountered a rock shelf in the sewer main trench that is being broken up with a stinger and removed from the trench. There is a shelf of softer stone that is being removed with the hoe bucket.

They have installed approx. 28' of 4" SDR 26 from the wye for the tub for lot 94.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, September 11, 2017
---	--------------	---------	----------------------------------

Informational

- 1 Brice Lawson 09/11/2017 10:47 AM
Redford has installed 28' of 15" SDR 26 from approx. STA. 13+00 to approx. STA. 13+28. The pipe is being bedded in clean gravel. It appears that there is 6" of clearance from the O/D of the pipe to the trench walls. They are excavating the trench for the service stub for lot 94.

Comments:

