
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Monday, September 11, 2017

Informational

- 1 Tom Chandler 09/11/2017 1:19 PM Began installing sanitary sewer main at station 17+10. Installed MH 1-3 base and (1) barrel section.
Tom Chandler 09/11/2017 4:00 PM Installed sanitary sewer main up to station 17+85. Installed wyes and stubs for lots 673 and 692. Trench checks for lots 673,674,691, and 692 need to be poured. Olsson showed up to test roadway crossings for lots 691 and 692.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Monday, September 11, 2017
---	--------------	---------	----------------------------------

Informational

- 1 Tom Chandler 09/11/2017 8:25 AM Began installing sanitary sewer main at station 16+40. Installed wyes for lot 674 and 691. Installed service stubs as well. Installed anode at the main and tracer wire along the stub.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Monday, September 11, 2017
---	--------------	---------	----------------------------------

Informational

- 1 Tom Chandler 09/11/2017 11:47 AM Installed sanitary sewer main up to station 17+10. Will continue towards MH 1-3 after lunch.

Comments:
