

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20170985, Building Permit - Commercial
Address: 1706 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Tuesday, September 12, 2017

Partial Correction
2 Misc

COMPLETE REMOVAL OF ALL ABANDONED WIRING AND HANGERS. THEN OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS EXCEPT AT IT ROOM

Gas Service Inspection - Commercial	John Borns	Failed	Tuesday, September 12, 2017
--	------------	--------	-----------------------------

Corrective Action Required
1 Misc

LSCO 7-608: GAS PIPING TEST PRESSURE DECREASED DURING MONITORING PERIOD. CORRECT AND PRESSURIZE PIPING SYSTEM TO HOLD STEADY AT MINIMUM 10 PSI.

Corrective Action Required
2 Misc

ADDRESS LABELING OF GAS SERVICE ENTRY PIPE: HANG PERMANENT TAG FROM LOAD SIDE ENTRY PIPE. FELT TIP MARKER NOT APPROVABLE.

Alarm Test	Joe Dir	Passed	Tuesday, September 12, 2017
-------------------	---------	--------	-----------------------------

Gas Piping Inspection - Commercial	John Borns	Failed	Tuesday, September 12, 2017
---	------------	--------	-----------------------------

Corrective Action Required
1 Misc

IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER

APPROVED MEANS. SEE GAS PIPING AT ROOFTOP. PAINT ALL
NEW PIPE INCLUDING AT BLOCKS.

Comments: