

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20160939, Building Permit - Commercial

Address: 3320 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Partial	Tuesday, September 12, 2017

Corrective Action Required

1 Misc

CEILING SPACE BELOW RATED CEILING:
-ZONE A&C CORRIDOR-OK

*ZONE B NORTH SIDE OF COMMON HEARTH AREA :

-FIRECAULK CEILING PENETRATIONS

-SECURE MC WITHIN 12" OF BOX AND VAV UNIT

-GAP AROUND CEILING BOXES EXCEED 1/8"

-MUD CEILING HOLES

-COMPLETE ELECTRICAL TO CEILING LIGHT AND FIRECAULK

-COMPLETE MECHANICAL DUCTING TO CEILING REGISTERS

-INSIDE WOMEN RESTROOM, COVER EXPOSED WOOD WITH
ROCK

*SOUTH SIDE NOT READY

Gas Service Inspection - Khanh Nguyen Passed
Commercial

Tuesday, September 12, 2017

Comments: