

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, September 12, 2017

Informational

1 Brice Lawson 09/12/2017 3:08 PM
Redford installed approx. 28' of the 15 SDR 26 sanitary main up to approx. STA. 14+23. The pipe was bedded in clean rock. They are removing rock that has been encountered while digging the trench. They are working on installing the 4" SDR 26 service stub for lot 96.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, September 12, 2017
---	--------------	---------	-----------------------------------

Informational

1 Brice Lawson 09/12/2017 10:00 AM
Redford has installed the 4" sanitary sewer stub for lot 94. The tracer wire has been installed. The pipe was bedded in clean gravel. The contractor says the stubs are being installed at a 2% slope. They installed approx. 24' of 15" SDR 26 up to approx. STA. 13+95. The main is being bedded in clean gravel.

Comments: