
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 12, 2017
Informational			
1 Tom Chandler 09/12/2017 12:56 PM Installing sanitary main.			
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 12, 2017
Informational			
1 Tom Chandler 09/12/2017 8:58 AM Began installing sanitary sewer main at station 17+85. Installed trench checks for service stubs for lots 673,674,691,and 692 this morning.			
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 12, 2017
Informational			
1 Tom Chandler 09/12/2017 10:49 AM Installed wyes and service stubs for lots 672 and 693. Installed anodes at the main and tracer wire along the stub. Will pour trench checks this afternoon.			
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 12, 2017

Informational

- 1 Tom Chandler 09/12/2017 4:53 PM Installed sanitary sewer main up to station 19+60. Installed service wyes and stubs for lots 670,671,and 694. Installed anodes at the main and tracer wire along the stub. Trench checks were poured for lots 670,671,672,693,and 694. Moisture/Density testing done on Sanitary main station 18+00 and roadway crossing for lots 693 and 694.

Comments:
