

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial
Control Services Company
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Steve Robbins	Partial	Wednesday, September 13, 2017

Informational

- 1 The contractors tied in to the existing curb inlet 24-4 and proceeded to install storm box numbers 1-6 , they were also installing the pipe and rock.

Informational

- 2 The contractors backfilled storm structure 1-6 and are working on 6-10 today. 'They have not put the collars on yet, they are planning on doing that tomorrow.

Comments: