
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI - Sanitary - Material Verification	Brice Lawson	Partial	Wednesday, September 13, 2017

Informational

- 1 Brice Lawson 09/13/2017 3:51 PM
Some of the sanitary manholes for lines A, B and C are on site and stock piled on the east side of Amethyst Dr. The manholes have A-Lock gaskets and appear to be coated with a bituminous black coating. The steps that I could see meet the City's spec. The lids and frames appear to meet the City's spec. The 4" and 6" concrete adjustment rings are tongue and groove.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, September 13, 2017
--	--------------	---------	-------------------------------

Informational

- 1 Brice Lawson 09/13/2017 3:22 PM
Redford installed the trench checks on the service stubs for lots 94, 95, 96, and 75. They appeared to be built with flowfill material. The 15" SDR 26 sewer main has been installed up to approx. STA. 14+86. The pipe was being bedded in clean gravel.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, September 13, 2017
--	--------------	---------	-------------------------------

Informational

- 1 Brice Lawson 09/13/2017 12:38 PM

Redford installed the 4" service stub for lot 95. The pipe was covered with clean gravel when I arrived. The pipe has been covered in clean rock. It appears that a tracer wire was ran with the pipe. The end of the tracer wire was brought up to grade.

They continue to install the 15" SDR 26 sewer pipe from approx. STA. 14+24 to approx. STA. 14+58.5. The pipe is being bedded in clean gravel. The service wye and anode for lot 76 has been installed. The base and barrel sections for MH A-6 have been installed. The barrels were partially backfilled when I arrived. The joints have been wrapped and the contractor stated that mastic was installed between the pipe sections.

Comments:
