

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161750, Building Permit - Commercial

Address: 783 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Thursday, September 14, 2017

Partial Correction

1 Misc

OK TO INSTALL PRE-ROCK INSULATION AND GWB WHEN READY
AT SHOWER PRE-ROCK AREAS AT:
4TH FLOOR UNITS;
3RD FLOOR UNITS;
2ND FLOOR UNITS AFTER FIREBLOCKING COMPLETED;
1ST FLOOR UNITS AFTER FIREBLOCKING COMPLETED;;

Partial Correction

2 Misc

**OK TO COVER WHEN READY FRAMING & ENCLOSED SYSTEMS
AT: STAIR TOWERS AND ELEVATOR SHAFT ABOVE 4TH FLOOR;**

Comments: