



KANSAS CITY
TESTING & ENGINEERING, LLC

Kansas City Testing & Engineering, LLC
1308 Adams Street
Kansas City, KS 66103
Phone 913.321.8100
Fax 913.321.8181

REPORT OF IN-PLACE DENSITY

CLIENT: REDFORD CONSTRUCTION, INC.
ATTN: THOMAS HUDGENS
P. O. BOX 1065
RAYMORE MO 64083

PAGE 1 OF 2

PROJECT: MANOR @ STONY CREEK
2ND PLAT
LEE'S SUMMIT MO

PROJECT NO.: R20-17-165
REPORT NO.: K19416
DATE OF SERVICE: 08/24/2017
AUTHORIZATION: THOMAS HUDGENS
REPORT DATE: 09/12/2017

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: REDFORD CONSTRUCTION, INC.

GAUGE: Troxler 3430

GAUGE SERIAL NO.: 19985

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

MOISTURE
ASTM D3017
Not provided

STANDARD COUNTS

MOISTURE - CURRENT: 606 **PREVIOUS:** 604

DENSITY - CURRENT: 1746 **PREVIOUS:** 1746

TEST MODE: Direct Transmission

PROBE DEPTH: 6

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	GRAY-BROWN SILTY CLAY	19.5	99.2	K18706
2.	STANDARD PROCTOR	BROWN SILTY CLAY	19.9	103.7	K18944

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	Main line trench backfill near lot 85	6	8	2	22.0	19.9	115.4	94.6	103.7	91 *
2.	Main line trench backfill near lot 85	6	9	1	21.8	19.5	105.6	86.7	99.2	87 *
3.	Main line trench backfill near lot 85	6	10	1	23.0	19.5	110.7	90.0	99.2	91 *
4.	Main line trench backfill near lot 85	6	11	2	22.4	19.9	120.3	98.3	103.7	95
5.	Main line trench backfill near lot 85	6	12	1	21.9	19.5	109.3	89.7	99.2	90 *

LOT 85 RETESTED - SEE 8/25
84 " " 8/29

Report of Tests continued on page 2

PROJECT NO.: R20-17-165

REDFORD CONSTRUCTION, INC.

DATE OF SERVICE: 08/24/2017

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE	OPTIMUM MOISTURE	FIELD DENSITY		MAXIMUM DENSITY	DENSITY
					(%)	(%)	(pcf) WET	(pcf) DRY	(pcf)	(% max)
6.	Main line trench backfill near lot 85	6	13	2	22.3	19.9	122.1	99.8	103.7	96
7.	Trench backfill lot 85	6	8	2	23.1	19.9	116.9	95.0	103.7	92 *
8.	Trench backfill lot 85	6	9	2	23.0	19.9	117.6	95.6	103.7	92 *
9.	Trench backfill lot 85	6	10	2	22.9	19.9	117.0	95.2	103.7	92 *
10.	Trench backfill lot 85	6	11	1	23.6	19.5	112.5	91.0	99.2	92 *
11.	Trench backfill lot 84	6	8	2	21.9	19.9	116.3	95.4	103.7	92 *
12.	Trench backfill lot 84	6	9	2	23.4	19.9	117.4	95.1	103.7	92 *
13.	Trench backfill lot 84	6	10	1	23.7	19.5	111.5	90.1	99.2	91 *
14.	Trench backfill lot 84	6	11	1	24.7	19.5	118.2	94.8	99.2	96
15.	Trench backfill lot 84	6	12	2	23.6	19.9	123.2	99.7	103.7	96

An asterisk (*) appears next to test results which do NOT meet the project specifications as noted above.

ADDITIONAL COMMENTS:

Technician: MIKE SCHOTT, ENGINEERING TECHNICIAN

Report Distribution:

(1) THOMAS@REDFORDCONSTRUCTION.COM
(1) TRAVIS@SUMMITHOMESKC.COM

KANSAS CITY TESTING & ENGINEERING,



JIM BYRNES, R.G.
PROJECT MANAGER

REPORT OF IN-PLACE DENSITY

PAGE 1 OF 2

CLIENT: REDFORD CONSTRUCTION, INC.
ATTN: THOMAS HUDGENS
P. O. BOX 1065
RAYMORE MO 64083

SPALDING / REDFORD

PROJECT NO.: R20-17-165
REPORT NO.: K19462
DATE OF SERVICE: 08/25/2017
AUTHORIZATION: THOMAS HUDGENS
REPORT DATE: 09/12/2017

PROJECT: MANOR @ STONY CREEK
2ND PLAT
LEE'S SUMMIT MO

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: REDFORD CONSTRUCTION, INC.

GAUGE: Troxler 3430
GAUGE SERIAL NO.: 19985

METHOD OF TEST: DENSITY ASTM D6938
SPECIFICATION: 95% Min

MOISTURE ASTM D3017
±2% of Opt

STANDARD COUNTS
MOISTURE - CURRENT: 00 PREVIOUS: 606
DENSITY - CURRENT: 1740 PREVIOUS: 1746
TEST MODE: Direct Transmission
PROBE DEPTH: 6

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	GRAY-BROWN SILTY CLAY	19.5	99.2	K18706
2.	STANDARD PROCTOR	BROWN SILTY CLAY	19.9	103.7	K18944

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	SW MERRYMAN DRIVE @ STA: 6+00	6	0.6' bfg	2	21.0	19.9	125.7	103.9	103.7	100
2.	7+00	6	1.3' bfg	2	20.7	19.9	125.5	104.0	103.7	100
3.	8+00	6	1.6' bfg	2	18.8	19.9	120.0	101.0	103.7	97
4.	9+00	6	0.6' bfg	2	21.1	19.9	125.1	103.3	103.7	100
5.	10+00	6	0.6' bfg	2	19.8	19.9	122.2	102.0	103.7	98
6.	11+00	6	1.6' bfg	2	19.6	19.9	120.4	100.7	103.7	97
7.	12+00	6	1.9' bfg	2	19.2	19.9	123.6	103.7	103.7	100

Report of Tests continued on page 2

PROJECT NO.: R20-17-165 REDFORD CONSTRUCTION, INC.

DATE OF SERVICE: 08/25/2017

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
					MOISTURE (%)	MOISTURE (%)	(pcf)	WET	DRY	DENSITY (pcf)
8.	3+00	6	fg	2	20.4	19.9	125.7	104.4	103.7	101
9.	4+00	6	fg	2	20.8	19.9	122.6	101.5	103.7	98
10.	5+00	6	fg	2	19.9	19.9	120.9	100.8	103.7	97
11.	6+00	6	fg	2	19.6	19.9	121.8	101.8	103.7	98
12.	7+00	6	0.7' bg	2	18.8	19.9	123.7	104.1	103.7	100
13.	8+00	6	0.8' bfg	2	20.1	19.9	123.3	102.7	103.7	99
14.	9+00	6	fg	2	19.9	19.9	122.8	102.4	103.7	99
15.	10+00	6	fg	2	18.2	19.9	118.0	99.8	103.7	96
16.	11+00	6	0.6' bfg	2	19.7	19.9	124.5	104.0	103.7	100
17.	12+00	6	0.8' bfg	2	17.9	19.9	121.8	103.3	103.7	100
18.	SW Grindstone, 0+30	6	fg	2	18.4	19.9	122.8	103.7	103.7	100
19.	SW Alabaster, 0+25	6	fg	1	19.1	19.5	120.9	101.5	99.2	102
21.	Sanitary sewer trench, lot 85	6	8' bfg	2	21.0	19.9	119.4	98.7	103.7	95
22.	Sanitary sewer trench, lot 85	6	7' bfg	2	21.2	19.9	120.1	99.1	103.7	96
23.	Sanitary sewer trench, lot 85	6	6' bfg	2	19.9	19.9	118.1	98.5	103.7	95
24.	Sanitary sewer trench, lot 85	6	5' bfg	2	19.6	19.9	117.8	98.5	103.7	95
25.	Sanitary sewer trench, lot 85	6	4' bfg	2	20.4	19.9	119.3	99.1	103.7	96
26.	Sanitary sewer trench, lot 85	6	4' bfg	2	20.4	19.9	119.3	99.1	103.7	96
27.	Sanitary sewer trench, lot 85	6	3' bfg	2	20.7	19.9	120.5	99.8	103.7	96
28.	Sanitary sewer trench, lot 85	6	2' bfg	2	21.2	19.9	120.7	99.6	103.7	96
29.	Sanitary sewer trench, lot 85	6	1' bfg	2	20.8	19.9	119.2	98.7	103.7	95
30.	Sanitary sewer trench, lot 85	6	fg	2	21.3	19.9	119.8	98.8	103.7	95

BS
RETEST

Test results on this report meet project specifications as noted on page 1.


ADDITIONAL COMMENTS:

Technician: MIKE SCHOTT, ENGINEERING TECHNICIAN

Report Distribution:

(1) THOMAS@REDFORDCONSTRUCTION.COM
(1) TRAVIS@SUMMITHOMESKC.COM

KANSAS CITY TESTING & ENGINEERING,



JIM BYRNES, R.G.
PROJECT MANAGER

REPORT OF IN-PLACE DENSITY

CLIENT: REDFORD CONSTRUCTION, INC.
ATTN: THOMAS HUDGENS
P. O. BOX 1065
RAYMORE MO 64083

PAGE 1 OF 2

PROJECT: MANOR @ STONY CREEK
2ND PLAT
LEE'S SUMMIT MO

PROJECT NO.: R20-17-165
REPORT NO.: K19544
DATE OF SERVICE: 08/29/2017
AUTHORIZATION: THOMAS HUDGENS
REPORT DATE: 09/12/2017

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: REDFORD CONSTRUCTION, INC.

GAUGE: Troxler 3430

GAUGE SERIAL NO.: 19985

	DENSITY	MOISTURE
METHOD OF TEST:	ASTM D6938	ASTM D3017
SPECIFICATION:	95% Min	±2% of Opt

STANDARD COUNTS

MOISTURE - CURRENT:	600	PREVIOUS:	604
DENSITY - CURRENT:	1740	PREVIOUS:	1744

TEST MODE: Direct Transmission

PROBE DEPTH: 6

MOISTURE/DENSITY RELATIONS

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	BROWN SILTY CLAY	19.9	103.7	K18944
2.	STANDARD PROCTOR	GRAY-BROWN SILTY CLAY	22.4	97.4	K18707

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	BACKFILL OF SAN SEWER LATERAL TRENCHES: Lot 87, 15' LOC	6	8' bfg	1	21.2	19.9	121.4	100.2	103.7	97
2.	Lot 87, 15' LOC	6	7' bfg	1	20.2	19.9	120.2	100.0	103.7	96
3.	Lot 87, 15' LOC	6	6' bfg	1	21.0	19.9	120.8	99.8	103.7	96
4.	Lot 87, 15' LOC	6	5' bfg	1	21.6	19.9	122.5	100.7	103.7	97
5.	Lot 87, 15' LOC	6	4' bfg	1	21.4	19.9	122.6	101.0	103.7	97
6.	Lot 87, 15' LOC	6	3' bfg	1	20.9	19.9	121.0	100.1	103.7	97

Report of Tests continued on page 2

PROJECT NO.: R20-17-165 REDFORD CONSTRUCTION, INC.

DATE OF SERVICE: 08/29/2017

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
7.	Lot 87, 15' LOC	6	2' bfg	1	20.8	19.9	120.7	99.9	103.7	96
8.	Lot 87, 15' LOC	6	1' bfg	1	21.7	19.9	122.4	100.6	103.7	97
9.	Lot 84, 12' LOC	6	8' bfg	1	19.6	19.9	119.6	100.0	103.7	96
10.	Lot 84, 12' LOC	6	7' bfg	1	19.4	19.9	119.3	99.9	103.7	96
11.	Lot 84, 12' LOC	6	6' bfg	1	20.2	19.9	118.3	98.4	103.7	95
12.	Lot 84, 12' LOC	6	5' bfg	1	21.4	19.9	119.8	98.7	103.7	95
13.	Lot 84, 12' LOC	6	4' bfg	1	20.9	19.9	120.8	99.9	103.7	96
14.	Lot 84, 12' LOC	6	3' bfg	1	21.3	19.9	119.7	98.7	103.7	95
15.	Lot 84, 12' LOC	6	2' bfg	1	20.8	19.9	120.2	99.5	103.7	96
16.	Lot 84, 12' LOC	6	1' bfg	1	21.1	19.9	120.4	99.4	103.7	96
17.	Lot 82, 10' LOC	6	8' bfg	1	21.2	19.9	124.2	102.5	103.7	99
18.	Lot 82, 10' LOC	6	7' bfg	1	20.8	19.9	123.3	102.1	103.7	98
19.	Lot 82, 10' LOC	6	6' bfg	1	21.5	19.9	124.5	102.5	103.7	99
20.	Lot 82, 10' LOC	6	5' bfg	1	21.0	19.9	124.3	102.7	103.7	99
21.	Lot 82, 10' LOC	6	4' bfg	1	19.4	19.9	119.6	100.2	103.7	97
22.	Lot 82, 10' LOC	6	3' bfg	1	21.0	19.9	121.7	100.6	103.7	97
23.	Lot 82, 10' LOC	6	2' bfg	1	20.9	19.9	120.8	99.9	103.7	96
24.	Lot 82, 10' LOC	6	1' bfg	1	21.1	19.9	122.3	101.0	103.7	97
25.	Lot 83, 11' LOC	6	6' bfg	1	20.8	19.9	121.6	100.7	103.7	97
26.	Lot 83, 11' LOC	6	5' bfg	1	21.4	19.9	121.3	99.9	103.7	96
27.	Lot 83, 11' LOC	6	4' bfg	1	19.6	19.9	122.8	102.7	103.7	99
28.	Lot 83, 11' LOC	6	3' bfg	1	19.8	19.9	118.2	98.7	103.7	95
29.	Lot 83, 11' LOC	6	2' bfg	1	19.9	19.9	118.1	98.5	103.7	95
30.	Lot 83, 11' LOC	6	1' bfg	1	19.7	19.9	119.1	99.5	103.7	96

B4
RETEST

Test results on this report meet project specifications as noted on page 1.

ADDITIONAL COMMENTS:

Technician: MIKE SCHOTT, ENGINEERING TECHNICIAN

Report Distribution:

(1) THOMAS@REDFORDCONSTRUCTION.COM
(1) TRAVIS@SUMMITHOMESKC.COM

KANSAS CITY TESTING & ENGINEERING,


JIM BYRNES, R.G.
PROJECT MANAGER

REPORT OF IN-PLACE DENSITY

CLIENT: REDFORD CONSTRUCTION, INC.
ATTN: THOMAS HUDGENS
P. O. BOX 1065
RAYMORE MO 64083

PAGE 1 OF 2

PROJECT: MANOR @ STONY CREEK
2ND PLAT
LEE'S SUMMIT MO

PROJECT NO.: R20-17-165
REPORT NO.: K19605
DATE OF SERVICE: 08/31/2017
AUTHORIZATION: THOMAS HUDGENS
REPORT DATE: 09/12/2017

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: REDFORD CONSTRUCTION, INC.

GAUGE: troxler 3440

GAUGE SERIAL NO.: 22322

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

MOISTURE
ASTM D3017
±2% of Opt

STANDARD COUNTS

MOISTURE - CURRENT: 708 **PREVIOUS:** 706
DENSITY - CURRENT: 2010 **PREVIOUS:** 2007

TEST MODE: Direct Transmission

PROBE DEPTH: 6

MOISTURE/DENSITY RELATIONS

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	GRAY-BROWN SILTY CLAY	22.4	97.4	K18707
2.	STANDARD PROCTOR	BROWN SILTY CLAY	19.9	103.7	K18944

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	Backfill of sanitary sewer trench across from lot 88	6	12' bfg	2	18.8	19.9	117.0	98.5	103.7	95
2.	Backfill of sanitary sewer trench across from lot 88	6	11' bfg	2	21.0	19.9	119.7	98.9	103.7	95
3.	Backfill of sanitary sewer trench across from lot 88	6	10' bfg	2	20.7	19.9	119.0	98.6	103.7	95

Report of Tests continued on page 2

PROJECT NO.: R20-17-165 REDFORD CONSTRUCTION, INC.

DATE OF SERVICE: 08/31/2017

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
4.	Backfill of sanitary sewer trench across from lot 88	6	9' bfg	2	18.9	19.9	117.2	98.6	103.7	95
5.	Backfill of sanitary sewer trench across from lot 88	6	8' bfg	2	17.9	19.9	116.8	99.1	103.7	96
6.	Backfill of sanitary sewer trench across from lot 88	6	7' bfg	2	19.2	19.9	118.7	99.6	103.7	96
7.	Backfill of sanitary sewer trench across from lot 88	6	6' bfg	2	19.3	19.9	118.3	99.2	103.7	96
8.	Backfill of sanitary sewer trench across from lot 88	6	5' bfg	2	19.4	19.9	119.8	100.3	103.7	97
9.	Backfill of sanitary sewer trench across from lot 88	6	4' bfg	2	19.2	19.9	117.4	98.5	103.7	95
10.	Backfill of sanitary sewer trench across from lot 88	6	3' bfg	2	21.1	19.9	119.5	98.7	103.7	95
11.	Backfill of sanitary sewer trench across from lot 88	6	2' bfg	2	20.9	19.9	119.2	98.6	103.7	95
12.	Backfill of sanitary sewer trench across from lot 88	6	1' bfg	2	21.0	19.9	119.9	99.1	103.7	96
13.	Backfill of sanitary sewer trench across from lot 88	6	grade	2	19.9	19.9	118.5	98.8	103.7	95
14.	Merryman Lane, 13+00	6	2.3' bfg	2	19.4	19.9	122.4	102.5	103.7	99
15.	Merryman Lane, 14+00	6	2.6' bfg	2	20.2	19.9	120.2	100.0	103.7	96
16.	Merryman Lane, 15+00	6	2.1' bfg	2	20.7	19.9	125.6	104.1	103.7	100

Test results on this report meet project specifications as noted on page 1.


ADDITIONAL COMMENTS:

Technician: MIKE SCHOTT, ENGINEERING TECHNICIAN

Report Distribution:

(1) THOMAS@REDFORDCONSTRUCTION.COM
(1) TRAVIS@SUMMITTHOMESKC.COM

KANSAS CITY TESTING & ENGINEERING,


JIM BYRNES, R.G.
PROJECT MANAGER



KANSAS CITY
TESTING & ENGINEERING, LLC

Kansas City Testing & Engineering, LLC
1308 Adams Street
Kansas City, KS 66103
Phone 913.321.8100
Fax 913.321.8181

REPORT OF IN-PLACE DENSITY

CLIENT: REDFORD CONSTRUCTION, INC.
ATTN: THOMAS HUDGENS
P. O. BOX 1065
RAYMORE MO 64083

PAGE 1 OF 3

PROJECT NO.: R20-17-165
REPORT NO.: K19632
DATE OF SERVICE: 09/01/2017
AUTHORIZATION: THOMAS HUDGENS
REPORT DATE: 09/12/2017

PROJECT: MANOR @ STONY CREEK
2ND PLAT
LEE'S SUMMIT MO

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: REDFORD CONSTRUCTION, INC.

GAUGE: Troxler 3440

GAUGE SERIAL NO.: 22322

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

MOISTURE
ASTM D3017
±2% of Opt

STANDARD COUNTS

MOISTURE - CURRENT: 704 **PREVIOUS:** 708
DENSITY - CURRENT: 2008 **PREVIOUS:** 2010

TEST MODE: Direct Transmission

PROBE DEPTH: 6

MOISTURE/DENSITY RELATIONS

**OPTIMUM
MOISTURE %**

**MAXIMUM
DENSITY pcf**

**REFERENCE
REPORT**

M/D #	TEST OF	MATERIALS	OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	REFERENCE REPORT
1.	STANDARD PROCTOR	BROWN SILTY CLAY	19.9	103.7	K18944

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	BACKFILL OF SAN SEWER LINE TRENCH: 600' main line connection	6	8' bfg	1	20.1	19.9	119.4	99.4	103.7	96
2.	600' main line connection	6	7' bfg	1	19.8	19.9	119.3	99.6	103.7	96
3.	600' main line connection	6	6' bfg	1	19.2	19.9	117.7	98.7	103.7	95
4.	600' main line connection	6	5' bfg	1	20.4	19.9	119.1	98.9	103.7	95

Report of Tests continued on page 2

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

1007MAR

PROJECT NO.: R20-17-165 REDFORD CONSTRUCTION, INC.

DATE OF SERVICE: 09/01/2017

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
5.	600' main line connection	6	4' bfg	1	21.0	19.9	120.6	99.7	103.7	96
6.	600' main line connection	6	3' bfg	1	18.9	19.9	117.2	98.6	103.7	95
7.	600' main line connection	6	2' bfg	1	18.2	19.9	116.4	98.5	103.7	95
8.	600' main line connection	6	1' bfg	1	19.7	19.9	119.7	100.0	103.7	96
9.	600' main line connection	6	fg	1	20.4	19.9	119.0	98.8	103.7	95
11.	Street crossing near lot 89, 6' LOC	6	9' bfg	1	19.8	19.9	118.2	98.7	103.7	95
12.	Street crossing near lot 89, 6' LOC	6	8' bfg	1	18.7	19.9	117.3	98.8	103.7	95
13.	Street crossing near lot 89, 6' LOC	6	7' bfg	1	18.4	19.9	117.6	99.3	103.7	96
14.	Street crossing near lot 89, 6' LOC	6	6' bfg	1	19.7	19.9	117.9	98.5	103.7	95
15.	Street crossing near lot 89, 6' LOC	6	5' bfg	1	20.2	19.9	120.0	99.8	103.7	96
16.	Street crossing near lot 89, 6' LOC	6	4' bfg	1	18.8	19.9	117.8	99.2	103.7	96
17.	Street crossing near lot 89, 6' LOC	6	3' bfg	1	21.1	19.9	119.6	98.8	103.7	95
18.	Street crossing near lot 89, 6' LOC	6	2' bfg	1	20.4	19.9	119.6	99.3	103.7	96
19.	Street crossing near lot 89, 6' LOC	6	1' bfg	1	19.6	19.9	119.0	99.5	103.7	96
20.	Street crossing near lot 89, 6' LOC	6	fg	1	18.7	19.9	117.5	99.0	103.7	95
21.	900' main line connection	6	8' bfg	1	20.1	19.9	119.0	99.1	103.7	96
22.	900' main line connection	6	7' bfg	1	20.2	19.9	118.5	98.6	103.7	95
23.	900' main line connection	6	6' bfg	1	19.4	19.9	119.0	99.7	103.7	96
24.	900' main line connection	6	5' bfg	1	18.0	19.9	116.7	98.9	103.7	95

Report of Tests continued on page 3

PROJECT NO.: R20-17-165 REDFORD CONSTRUCTION, INC.

DATE OF SERVICE: 09/01/2017

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD	OPTIMUM	FIELD DENSITY		MAXIMUM	DENSITY
					MOISTURE (%)	MOISTURE (%)	(pcf)	(pcf)	(% max)	
							WET	DRY		
25.	900' main line connection	6	4' bfg	1	19.2	19.9	117.5	98.6	103.7	95
26.	900' main line connection	6	3' bfg	1	19.7	19.9	118.1	98.7	103.7	95
27.	900' main line connection	6	2' bfg	1	20.2	19.9	120.4	100.2	103.7	97
28.	900' main line connection	6	1' bfg	1	21.0	19.9	119.2	98.5	103.7	95
29.	900' main line connection	6	fg	1	21.0	19.9	119.5	98.8	103.7	95
31.	Street crossing near lot 90, 4' LOC	6	7' bfg	1	19.0	19.9	117.9	99.1	103.7	96
32.	Street crossing near lot 90, 4' LOC	6	6' bfg	1	20.0	19.9	118.2	98.5	103.7	95
33.	Street crossing near lot 90, 4' LOC	6	5' bfg	1	19.2	19.9	117.7	98.7	103.7	95
34.	Street crossing near lot 90, 4' LOC	6	4' bfg	1	18.7	19.9	117.0	98.6	103.7	95
35.	Street crossing near lot 90, 4' LOC	6	3' bfg	1	21.0	19.9	121.5	100.4	103.7	97
36.	Street crossing near lot 90, 4' LOC	6	2' bfg	1	20.0	19.9	118.4	98.7	103.7	95
37.	Street crossing near lot 90, 4' LOC	6	1' bfg	1	19.7	19.9	117.9	98.5	103.7	95
38.	Street crossing near lot 90, 4' LOC	6	fg	1	18.1	19.9	117.3	99.3	103.7	96

Test results on this report meet project specifications as noted on page 1.

ADDITIONAL COMMENTS:

Technician: MIKE SCHOTT, ENGINEERING TECHNICIAN

Report Distribution:

(1) THOMAS@REDFORDCONSTRUCTION.COM
(1) TRAVIS@SUMMITTHOMESKC.COM

KANSAS CITY TESTING & ENGINEERING,



JIM BYRNES, R.G.
PROJECT MANAGER

REPORT OF IN-PLACE DENSITY

CLIENT: REDFORD CONSTRUCTION, INC.
ATTN: THOMAS HUDGENS
P. O. BOX 1065
RAYMORE MO 64083

PAGE 1 OF 3

PROJECT: MANOR @ STONY CREEK
2ND PLAT
LEE'S SUMMIT MO

PROJECT NO.: R20-17-165
REPORT NO.: K19758
DATE OF SERVICE: 09/08/2017
AUTHORIZATION: THOMAS HUDGENS
REPORT DATE: 09/12/2017

SERVICES: Perform in-place density and moisture content tests to determine the degree of field compaction.

PROJECT DATA

CONTRACTOR: REDFORD CONSTRUCTION, INC.

GAUGE: Troxler 3440
GAUGE SERIAL NO.: 26934

METHOD OF TEST: ASTM D6938
SPECIFICATION: 95% Min

MOISTURE
ASTM D3017
±2% of Opt

STANDARD COUNTS
MOISTURE - CURRENT: 628 **PREVIOUS:** 630
DENSITY - CURRENT: 1740 **PREVIOUS:** 1746
TEST MODE: Direct Transmission
PROBE DEPTH: 6

MOISTURE/DENSITY RELATIONS

M/D #	TEST OF	MATERIALS	MOISTURE/DENSITY RELATIONS		REFERENCE REPORT
			OPTIMUM MOISTURE %	MAXIMUM DENSITY pcf	
1.	STANDARD PROCTOR	BROWN SILTY CLAY	19.9	103.7	K18944
2.	STANDARD PROCTOR	GRAY-BROWN SILTY CLAY	19.5	99.2	K18706
3.	STANDARD PROCTOR	GRAY-BROWN SILTY CLAY	22.4	97.4	K18707

REPORT OF TESTS

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
1.	SANITARY SEWER LINE TRENCH: Lot 93, 3' LOC	6	8' bfg	1	17.9	19.9	116.4	98.7	103.7	95
2.	Lot 93, 6' LOC	6	7' bfg	1	18.8	19.9	117.6	99.0	103.7	95
3.	Lot 93, 9' LOC	6	6' bfg	1	21.0	19.9	121.0	100.0	103.7	96
4.	Lot 93, 5' ROC	6	5' bfg	1	21.2	19.9	121.1	99.9	103.7	96
5.	Lot 93, 6' ROC	6	4' bfg	1	20.7	19.9	119.6	99.1	103.7	96
6.	Lot 93, 9' ROC	6	3' bfg	1	20.6	19.9	120.4	99.8	103.7	96

Report of Tests continued on page 2

PROJECT NO.: R20-17-165 REDFORD CONSTRUCTION, INC.

DATE OF SERVICE: 09/08/2017

TEST NO	LOCATION	PROBE DEPTH	LIFT/ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
7.	Lot 93, 3' LOC	6	2' bfg	1	21.5	19.9	121.7	100.2	103.7	97
8.	Lot 93, 6' LOC	6	1' bfg	1	20.2	19.9	121.0	100.7	103.7	97
11.	Lot 92, 3' LOC	6	8' bfg	1	18.8	19.9	118.8	100.0	103.7	96
12.	Lot 92, 6' LOC	6	7' bfg	1	21.2	19.9	120.1	99.1	103.7	96
13.	Lot 92, 9' LOC	6	6' bfg	1	21.4	19.9	120.8	99.5	103.7	96
14.	Lot 92, 3' ROC	6	5' bfg	1	21.0	19.9	119.7	98.9	103.7	95
15.	Lot 92, 6' ROC	6	4' bfg	1	18.4	19.9	117.5	99.2	103.7	96
16.	Lot 92, 9' ROC	6	3' bfg	1	19.8	19.9	118.6	99.0	103.7	95
17.	Lot 92, 3' LOC	6	2' bfg	1	19.9	19.9	119.8	99.9	103.7	96
18.	Lot 92, 6' LOC	6	1' bfg	1	20.1	19.9	120.3	100.2	103.7	97
19.	Lot 92, 9' LOC	6	fg	1	20.7	19.9	120.7	100.0	103.7	96
21.	Lot 91, 3' LOC	6	8' bfg	1	18.8	19.9	118.8	100.0	103.7	96
22.	Lot 91, 6' LOC	6	7' bfg	1	20.7	19.9	120.5	99.8	103.7	96
23.	Lot 91, 9' LOC	6	6' bfg	1	21.2	19.9	120.6	99.5	103.7	96
24.	Lot 91, 3' ROC	6	5' bfg	1	19.9	19.9	118.6	98.9	103.7	95
25.	Lot 91, 6' ROC	6	4' bfg	1	18.9	19.9	117.9	99.2	103.7	96
26.	Lot 91, 9' ROC	6	3' bfg	1	19.2	19.9	120.0	100.7	103.7	97
27.	Lot 91, 3' LOC	6	2' bfg	1	19.5	19.9	119.6	100.1	103.7	97
28.	Lot 91, 6' LOC	6	1' bfg	1	20.5	19.9	120.0	99.6	103.7	96
29.	Lot 91, 9' LOC	6	fg	1	21.0	19.9	121.0	100.0	103.7	96
31.	Eastern future cul-de-sac	6	4.8' bfg	3	21.4	22.4	115.5	95.1	97.4	98
32.	Eastern future cul-de-sac	6	3.8' bfg	3	22.2	22.4	115.6	94.6	97.4	97
33.	Eastern future cul-de-sac	6	2.8' bfg	1	21.0	19.9	120.0	99.2	103.7	96
34.	Eastern future cul-de-sac	6	1' bfg	1	21.4	19.9	121.5	100.1	103.7	97
35.	Merryman Sta. 13+00	6	3.3' bfg	3	22.7	22.4	115.5	94.1	97.4	97
36.	Merryman Sta. 13+00	6	2.3' bfg	3	20.1 *	22.4	115.3	96.0	97.4	99
37.	Merryman Sta. 13+00	6	1' bfg	1	20.9	19.9	120.8	99.9	103.7	96
38.	Merryman Sta. 13+00	6	fg	1	18.6	19.9	117.1	98.7	103.7	95
39.	Merryman Sta. 14+00	6	3.5' bfg	1	18.7	19.9	117.8	99.2	103.7	96
40.	Merryman Sta. 14+00	6	2.5' bfg	1	19.0	19.9	117.8	99.0	103.7	95
41.	Merryman Sta. 14+00	6	1' bfg	1	21.2	19.9	122.3	100.9	103.7	97

Report of Tests continued on page 3

REPORT OF TESTS (continued)

REPORT NO.: K19758

PAGE 3 OF 3

PROJECT NO.: R20-17-165 REDFORD CONSTRUCTION, INC.

DATE OF SERVICE: 09/08/2017

TEST NO	LOCATION	PROBE DEPTH	LIFT/ ELEV	M/D NO	FIELD MOISTURE (%)	OPTIMUM MOISTURE (%)	FIELD DENSITY (pcf)		MAXIMUM DENSITY (pcf)	DENSITY (% max)
							WET	DRY		
42.	Merryman Sta. 14+00	6	fg	1	20.9	19.9	120.9	100.0	103.7	96
43.	Merryman Sta. 15+00	6	2' bfg	3	23.8	22.4	115.1	93.0	97.4	95
44.	Merryman Sta. 15+00	6	1' bfg	1	21.6	19.9	122.8	101.0	103.7	97
45.	Merryman Sta. 15+00	6	fg	1	18.7	19.9	118.7	100.0	103.7	96
46.	Merryman Sta. 16+00	6	1' bfg	1	18.4	19.9	116.5	98.4	103.7	95
47.	Merryman Sta. 16+00	6	fg	1	19.0	19.9	117.6	98.8	103.7	95

An asterisk (*) appears next to test results which do NOT meet the project specifications as noted on page 1.

ADDITIONAL COMMENTS:

Technician: MIKE SCHOTT, ENGINEERING TECHNICIAN

Report Distribution:

(1) THOMAS@REDFORDCONSTRUCTION.COM
(1) TRAVIS@SUMMITTHOMESKC.COM

KANSAS CITY TESTING & ENGINEERING,


JIM BYRNE, R.G.
PROJECT MANAGER

1007MAR

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.