

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161750, Building Permit - Commercial

Address: 783 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Tuesday, September 19, 2017

Partial Correction

1 Misc

OK TO COVER WHEN READY COMPONENTS OF 5/8" TYPE X MOLD-TOUGH GWB RATED ASSEMBLIES AT STAIRWELLS:  
NORTH STAIRWELL:  
BASEMENT LEVEL 1ST & 2ND LAYERS @ WELL FACE + PRE-ROCK AT JOIST BAYS

FIRST FLOOR: 1ST & 2ND LAYERS @ WELL FACE + PRE-ROCK AT JOIST BAYS;

SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER;

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE;

4TH FLOOR: 1ST LAYER @ WELL FACE; **[2ND LAYER AT WELL FACE;**

SOUTH STAIRWELL:

FIRST FLOOR: 1ST & 2ND LAYERS @ WELL FACE + PRE-ROCK AT JOIST BAYS;

SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER;

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE;

4TH FLOOR: 1ST LAYER @ WELL FACE; **[2ND LAYER @ WELL FACE;**

Partial Correction  
2 Misc

OK TO COVER WHEN READY COMPONENTS OF 5/8" TYPE X MOLD-TOUGH GWB RATED ASSEMBLIES AT ELEVATOR:  
2ND FLOOR: 1ST & 2ND LAYERS PRE-ROCK;  
3RD FLOOR: 1ST & 2ND LAYER PRE-ROCK AT JOIST BAYS;

[1ST LAYER WELL FACE FULL HEIGHT + 1ST LAYER AT CEILING;

Partial Correction  
3 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB PRE-ROCK AT SHOWERS/TUBS AT:  
4TH FLOOR  
3RD FLOOR  
2ND FLOOR  
1ST FLOOR

**All Rough Inspection - Commercial**

John Borns

Partial

Tuesday, September 19, 2017

Partial Correction  
1 Misc

OK TO INSTALL PRE-ROCK INSULATION AND GWB WHEN READY AT SHOWER PRE-ROCK AREAS AT:  
4TH FLOOR UNITS;  
3RD FLOOR UNITS;  
2ND FLOOR UNITS AFTER FIREBLOCKING COMPLETED;  
1ST FLOOR UNITS AFTER FIREBLOCKING COMPLETED;;

Partial Correction  
3 Misc

OK TO COVER WHEN READY CEILING & WALL FRAMING & ENCLOSED SYSTEMS AT:  
**[4TH FLOOR ALL UNITS/SPACES**

**Comments:**