
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 19, 2017

Informational

1 Tom Chandler 09/19/2017 4:05 PM Installed sanitary sewer main up to station 24+20. Installed wyes and service stubs for lot 702. Trench checks poured at 4:30pm for lots 665,666,700,701, and 702.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 19, 2017
-----------------------------------------------	--------------	---------	-----------------------------------

Informational

1 Tom Chandler 09/19/2017 Began installing sanitary sewer main at MH 1-5. MH 1-5 stationing at 22+75.46. Service stub for lot 700 calls out stationing at 22+75.46 as well. Moved stub approximately 5ft out of MH 1-5. Installed service stub for lot 666 as well. Installed anodes at the main and ran tracer wire along the stub. Will pour trench checks this afternoon at 4pm.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, September 19, 2017
-----------------------------------------------	--------------	---------	-----------------------------------

Informational

1 Tom Chandler 09/19/2017 1:50 PM Installed sanitary sewer main up to station 23+75. Installed wyes and service stubs for lots 665 and 701. Installed anodes at the main and tracer wire along the stubs.

Comments:
