

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, September 20, 2017

Informational

- 1 Brice Lawson 09/20/2017 11:38 AM
Redford has installing the 12" SDR 26 sewer pipe from MH B-1 up to approx. STA. 2+07.84. The pipe is being bedded in clean rock. They installed the wye, stub and anode for the stub for lot 99. They installed the wyes and anodes for lots 97, 81, 75 and 98.

Comments: