

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, September 20, 2017

Informational

- 1 Brice Lawson 09/20/2017 11:38 AM  
Redford has been installing the 12" SDR 26 sewer pipe from MH B-1 up to approx. STA. 2+07.84. The pipe is being bedded in clean rock. They installed the wye, stub and anode for the stub for lot 99. They installed the wyes and anodes for lots 97, 81, 75 and 98.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, September 20, 2017
---	--------------	---------	-------------------------------------

Informational

- 1 Brice Lawson 09/20/2017 3:40 PM  
Redford has installed the 12" SDR 26 sewer main up to approx. STA. 2+55 between MH B-1 and MH B-2. The stubs, anodes and tracer wire have been installed for lots 98 and 75. The pipes appear to have been bedded in clean rock.

Comments: