

**PUBLIC WORKS ENGINEERING DIVISION**

# Inspection Summary

Permit #: PRPWFC20172294, Public Works Infrastructure Permit - Commercial  
 INSTANT AUTO - PARKING LOT EXPANSION  
 Address: 2151 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Curb - Proof Roll	John DiMauro	Passed	Wednesday, September 20, 2017

## Informational

- 1 John DiMauro 09/20/2017 4:06 PM  
 Proof rolled the curb and parking lot for concrete install tomorrow. Third party inspector Terracon was on site to inspect the proof roll as well.

DEI-Proof roll parking lot	John DiMauro	Passed	Wednesday, September 20, 2017
----------------------------	--------------	--------	-------------------------------------

## Informational

- 1 John DiMauro 09/20/2017 4:08 PM  
 Proof rolled the curb and parking lot for concrete install tomorrow. Third party inspector Terracon was on site to inspect the proof roll as well.

DEI-Site Visit	John DiMauro	Partial	Wednesday, September 20, 2017
----------------	--------------	---------	-------------------------------------

## Informational

- 1 John DiMauro 07/24/2017 3:41 PM  
 Crews have started grading for the parking lot.

## Informational

- 2 John DiMauro 07/25/2017 11:12 AM  
 Kaw Valley crew is on site grading for the parking lot expansion.

Informational

3 John DiMauro 07/26/2017 3:39 PM  
Kaw Valley crew is on site grading for the parking lot expansion.

Informational

4 John DiMauro 07/27/2017 3:51 PM  
No activity.

Informational

5 John DiMauro 07/28/2017 10:26 AM  
No activity this morning.

Informational

6 John DiMauro 07/31/2017 3:41 PM  
Kaw Valley crew is on site grading for the parking lot.

Informational

7 John DiMauro 08/01/2017 2:06 PM  
Kaw Valley crew is on site grading for the parking lot.

Informational

8 John DiMauro 08/07/2017 3:32 PM  
No activity.

Informational

9 John DiMauro 08/08/2017 3:28 PM  
No activity.

Informational

10 John DiMauro 08/09/2017 3:46 PM  
No activity today.

Informational

11 John DiMauro 08/17/2017 1:42 PM  
No activity.

Informational

12 John DiMauro 08/22/2017 10:13 AM  
Brad George with Kaw Valley is going to get the sediment fence repaired this week.

Informational

13 John DiMauro 08/28/2017 10:30 AM  
No activity.

Informational

14 John DiMauro 09/20/2017 9:43 AM  
Bedrock Concrete is on site installing the sub grade granular base for the parking lot. The crew is going to proof roll for the curb and parking lot this afternoon once the sub grade is installed.

**Comments:**

---