

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential  
Eagle Creek 15th Plat

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, September 20, 2017

Informational

- 1 Tom Chandler 09/20/2017 4:09 PM Installed trench checks for lots 664,703,and 704.  
Moisture density testing for roadway crossing for lot 704 completed as well.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, September 20, 2017
---	--------------	---------	-------------------------------------

Informational

- 1 Tom Chandler 09/20/2017 9:17 AM Began installing sanitary sewer main at station 24+20 this morning. Olsson showed up at 9:15 to perform moisture/density testing for roadway crossings for lots 701-702. Installed up to station 24+80. Installed wyes and service stubs for lots 664 and 703. Installed anodes at the main and tracer wire along the stubs.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, September 20, 2017
---	--------------	---------	-------------------------------------

Informational

- 1 Tom Chandler 09/20/2017 2:52 PM Installed sanitary sewer main up to station 25+30. Installed MH 1-6 and stacked barrel sections as well. Installed wye and service line for lot 704. Installed anode at the main and tracer wire along the stub. Olsson back on-site for moisture/density testing for roadway crossing for lot 703 and sanitary sewer main at station 23+00. Will pour trench checks later today.

**Comments:**

---