

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Thursday, September 21, 2017

Informational

- 1 Brice Lawson 09/21/2017 11:35 AM
Redford installed the cone section on MH B-1 with wrap. They installed the barrell and cone section for MH A-7 with wrap. They installed the trench checks on the stubs for lots 97, 99, 98 and 75. They installed the stub, anode and tracer wire on lot 97. The pipes were bedded in clean gravel.

Comments: