
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, September 21, 2017

Informational

- 1 Tom Chandler 09/21/2017 3:06 PM Installed up to station 26+75. Installed wye and service stub for lot 706. Installed anode at the main and ran tracer wire along the stub. Will pour trench checks for lots 662,663,705,and 706 at 4:30 today.MH 1-6 was wrapped and adjusted to grade.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, September 21, 2017
---	--------------	---------	------------------------------------

Informational

- 1 Tom Chandler 09/21/2017 8:39 AM Began installing sanitary sewer main at station 25+30.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, September 21, 2017
---	--------------	---------	------------------------------------

Informational

- 1 Tom Chandler 09/21/2017 12:55 PM Sanitary main installed up to station 26+26. Wyes and service stubs installed for lots 662,663,and 705. Anodes installed at the main and tracer wire along the stubs. Trench checks will be poured later this afternoon. Olsson on-site for moisture/density testing for lot 705.

Comments:
