

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Friday, September 22, 2017

Informational

1 Brice Lawson 09/22/2017 12:10 PM
Redford has installed the 12" SDR 26 sewer main between MH B-1 and B-2 up to approx. STA. 3+03. The main is being bedded in clean rock. There is a rock ledge showing in the walls of this trench. The contractor is breaking and removing rock to excavate the trench.

The stub, trench check, wye, anode and tracer wire have been installed for lot 80. The stub and trench check have been installed for lot 81. The service wye and anode have been installed for lot 74. The stub for lot 80 was bedded in clean rock. The trench walls of the stub for lot 80 show a shelf of rock running approx. 4' thick.

The sewer main has been backfilled from approx. STA. 16+35 to MH A-7.

The sewer main has been partially backfilled between MH A-7 and MH B-1.

The sewer main has been backfilled from MH A-7 to approx. STA. 2+50.

Comments: