
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Invert	Tom Chandler	Partial	Friday, September 22, 2017

Informational

1 Tom Chandler 09/22/2017 2:25 PM Poured inverts for MH 1-4 and MH 1-5.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Friday, September 22, 2017
---	--------------	---------	----------------------------------

Informational

1 Tom Chandler 09/22/2017 2:20 PM Installed trench checks for lots 706 and 707. Olsson on-site for moisture/density testing for lots 706 and 707. Stopped at station 27+50. Began hitting rock around station 27+20.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Friday, September 22, 2017
---	--------------	---------	----------------------------------

Informational

1 Tom Chandler 09/22/2017 8:56 AM Began installing sanitary sewer main at station 26+75 this morning. Installed up to station 27+20. Installed wyes and service lines for lot 661 and 707. Installed anodes at the main and tracer wire ran along the stubs. Will pour trench checks at 11:00am.

Comments:

