

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20172339, Building Permit - Commercial

Address: 300 SW BLUE PKWY, Unit:D, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Partial	Monday, September 25, 2017

Partial Correction

1	Misc	OK TO COVER WHEN READY LIGHT-GAUGE STEEL FRAMING + ENCLOSED M/E/P SYSTEMS AT: FALSE WALL AT PERIMETER EXCEPT SOUTH WALL PARTIAL PENDING CREATION/MODIFICATION OF OPENINGS; EAST DEMISING WALL EXCEPT NORTH 10' NOT YET FRAMED;
---	------	--

Partial Correction

2	Misc	<b>LOCKER ROOMS, MENS, WOMANS, SHOWERS, JANITOR ROOMS;</b>
---	------	--

**Comments: RE-SCREW ANY RATED WALL GWB TAPED BEFORE RATED ASSEMBLY INSPECTION.  
SPRINKLER CONTRACTOR PROVIDE CODE DOCUMENTATION TO JUSTIFY USE OF SMALL-DIAMETER  
PIPE HORIZONTAL SUPPORTS FOR SPRINKLER PIPING.**