

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Miscellaneous PWORKS Inspection	Steve Robbins	Passed	Monday, September 25, 2017

Informational

- 1 I spoke with the contractor and they said they still have a couple weeks of moving dirt and grading before they get started on the sanitary.

Informational

- 2 They are still moving dirt and grading.

Informational

- 3 This site is getting close to installing some pipe, but they do not have any on site yet.

Informational

- 4

DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Monday, September 25, 2017
--	---------------	---------	----------------------------

Informational

- 1 The existing MH has been exposed and they took off the 2 barrells. This afternoon the core drill will take place. They took the barrells off and are trying to get the MH to grade.

DEI-Sanitary Sewer  
Construction Inspection

Steve Robbins

Partial

Monday,  
September  
25, 2017

Informational

- 1 Today Redford is starting to install the sanitary. They are digging up the existing MH to get ready for a core drill. Steve Robbins 09/25/2017 11:32 AM

**Comments:**

---