

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, September 25, 2017

Informational

1 Brice Lawson 09/25/2017 3:46 PM  
Redford installed the remainder of the 4" sanitary sewer stub for lot 79. The base and barrel for MH B-2 have been installed. The remainder of the 12" SDR 26 sewer pipe between MH B-1 and MH B-2 was installed into MH B-2.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, September 25, 2017
---	--------------	---------	----------------------------------

Informational

1 Brice Lawson 09/25/2017 11:55 AM  
Redford has installed the 12" SDR 26 sewer main between B-1 and B-2 up to approx. STA. 4+03. The pipe that I saw was being bedded in clean rock. The wye fitting and anode and part of the 4" SDR 26 stub have been installed for lot 79. The wye fitting, stub and tracer wire have been installed for lot 74, The Wye fitting, stub, anode and trench check have been installed for lot 73. The pipes that I saw were being bedded in clean rock.

Comments: