
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, September 26, 2017

Informational

- 1 Brice Lawson 09/26/2017 3:59 PM
Redford installed continued installing the 12" SDR 26 sanitary sewer main between MH B-2 and MH B-3 up to approx. STA. 5+32. The wye fittings and anodes have been installed for lots 71 and 77. The exposed pipe that has not been covered at STA. 5+32 has been bedded in clean rock.

There is a ledge of rock that has been encountered while excavating these trenches. The large rock is being removed and seperated from the smaller material.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, September 26, 2017
---	--------------	---------	-----------------------------------

Informational

- 1 Brice Lawson 09/26/2017 11:49 AM
Redford has installed the 2nd barrell section for MH B-2. They have installed the 12" SDR 26 sewer pipe from MH B-2 up to approx. STA. 4+59. The 12" pipe that was not covered was being bedded in clean gravel. The wye fittings and anodes have been installed for lots 72 and 78.

Comments:

