

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line Construction Inspection	Tom Chandler	Partial	Tuesday, September 26, 2017

Corrective Action Required

1 Tom Chandler 09/26/2017 1:29 PM Installed Water line 1 up to station 10+00. Installed 8" valve and reducer to temporary hydrant. Will pour Thrust blocks and straddle blocks tomorrow. Installed tracer wire and marking tape as well. Installed 8" tee at station 23+86 for Water line 1 and Water line 2. Installed 20ft. of 8" c900 on each side of tee for Water line 1 and capped off. Will pour thrust block tomorrow. Installed epoxy coated fittings and blue bolts. Sprayed black 3M coating on bolts and wrapped with 12ml clear poly wrapped.

DEI-Water Line Construction Inspection	Tom Chandler	Partial	Tuesday, September 26, 2017
--	--------------	---------	-----------------------------------

Informational

1 Tom Chandler 09/26/2017 1:15 PM Installed 8" tee at station 10+86 of Water line 1. Installed 20ft. south of the tee and capped. Installed 80ft. of 8" water main of Water line 3 off of tee. Installed 20ft. north of tee for Water line 1. Installed 8" gate valve for Water line 3 at station 10+00. Used epoxy coated fittings and glands. Used 3M spray on blue bolts and poly wrapped with 12 mil. clear poly.

Comments: