

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20170715, Building Permit - Residential

Address: 3352 SW JESSIE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Service Inspection - Residential	Dale Carter	Not Ready	Wednesday, September 27, 2017

Corrective Action Required

1	Misc	No pressure
---	------	-------------

All Rough Inspection - Residential	Dale Carter	Not Ready	Wednesday, September 27, 2017
---	-------------	-----------	-------------------------------

Corrective Action Required

1	Misc	-PLEASE HAVE APPROVED PLANS ON SITE FOR INSPECTION -GAS: NO PRESSURE -ELECTRIC: SERVICE CONDUCTORS NOT CONNECTED REPAIR EROSION CONTROL BEFORE FURTHER INSPECTION
---	------	--

Electrical Service Inspection - Residential	Dale Carter	Not Ready	Wednesday, September 27, 2017
--	-------------	-----------	-------------------------------

Corrective Action Required

1	Misc	Service conductors not connected in main panel.
---	------	---

Erosion Control	Dale Carter	Failed	Wednesday, September 27, 2017
------------------------	-------------	--------	-------------------------------

Corrective Action Required

1	Misc	Repair erosion control before further inspection.
---	------	---

Comments:

