
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Wednesday, September 27, 2017

Informational

- 1 The existing MH has been exposed and they took off the 2 barrels. This afternoon the core drill will take place. They took the barrels off and are trying to get the MH to grade.

Informational

- 2 The existing MH 1-1 has been core drilled and the psx direct drive boot has been installed. The contractor is laying the pipe toward MH 1-2. There is a 20ft. encasement and they are constructing the encasement with rebar now and are planning on pouring concrete at 1:00 this afternoon. Steve Robbins 09/27/2017 9:36 AM

Informational

- 3 The base for MH 1-2 has been installed and the 20ft. encasement has been built with rebar and concrete has been installed around it. Steve Robbins 09/27/2017 3:38 PM

DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Wednesday, September 27, 2017
---	---------------	---------	-------------------------------------

Informational

- 1 The existing MH has been exposed and they took off the 2 barrels. This afternoon the core drill will take place. They took the barrels off and are trying to get the MH to grade.

Informational

- 2 The existing MH 1-1 has been core drilled and the psx direct drive boot has been installed. The contractor is laying the pipe toward MH 1-2. There is a 20ft. encasement and they are constructing the encasement with rebar now and are planning on pouring concrete at 1:00 this afternoon. Steve Robbins 09/27/2017 9:36 AM

Comments:
