
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Tom Chandler	Partial	Wednesday, September 27, 2017
Informational			
1 Tom Chandler 09/27/2017 4:01 PM Installed storm line 4 up to station 13+00.			
DEI-Storm - Rip Rap	Tom Chandler	Partial	Wednesday, September 27, 2017
Informational			
1 Tom Chandler 09/27/2017 10:40 AM Installed geotextile fabric and rip rap according to the calculations on plans for Storm sewer line 4.			
DEI-Storm - Pipe	Tom Chandler	Partial	Wednesday, September 27, 2017
Informational			
1 Tom Chandler 09/27/2017 10:37 AM Began construction of Storm sewer line 4. Installing FES 4-1 and 15" HDPE storm pipe.			
DEI-Water Line Construction Inspection	Tom Chandler	Partial	Wednesday, September 27, 2017
Informational			

- 1 Tom Chandler 09/27/2017 08:45am Installed 55ft of 8" c900 for Water line 2 coming off of tee. Capped end of line. Ran tracer wire along with marking tape. Will pour thrust blocks at 4:00pm today for water line tees and hydrant. Will pour straddle block as well.

DEI-Storm - Pipe

Tom Chandler

Partial

Wednesday,
September
27, 2017

Informational

- 1 Tom Chandler 09/27/2017 1:37 PM Installed 72ft. of 15" HDPE storm pipe and MH 4-2. Installed up to station 12+50.

Comments:
