Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20171896, Building Permit - Residential Address: 1820 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Electrical Service Inspection - Residential	Dale Carter	Passed	Friday, September 29, 2017	
Gas Service Inspection - Residential	Dale Carter	Passed	Friday, September 29, 2017	
All Rough Inspection - Residential	Dale Carter	Failed	Friday, September 29, 2017	
Corrective Action Require	h			
1 Misc	1. BS 2. BS 3. BS 4. BS 5. BS unfii 6. BS 7. G/ 8. G/ 9. G/ 10. C 11. 1 12. 1 13. 2 14. 2 15. 2 bath	 BSMT: Anchor columns. BSMT: Joist hanger over egress window. BSMT: BOCA plate at san-swr main. BSMT: Support DWV over entry door to unfinished area. BSMT: Firestop change in ceiling height at entry door to unfinished area. BSMT: Firestop over deadspace behind shower. GARAGE: Interior portal straps. GARAGE: Security blocking at personnel door. GARAGE: Firestop top of DWV chase. GARAGE: Sill plate anchors. 1st FLR: Support DWV over dining room. 1st FLR: Firestop top of return air chase - vert-to-horiz. 2nd FLR: Joist hangers at BR #s 3 & 4. 2nd FLR: Nail siding. 2nd FLR: More than two consecutive studs bored at guest bath. Slope and support DWV in attic. 		

17. 2nd FLR: Fully install/nail snow blocking.

Gas Piping Inspection - Residential	Dale Carter	Passed	Friday, September 29, 2017
Erosion Control	Dale Carter	Partial	Friday, September 29, 2017
Corrective Action Required 1 Misc Erosic		n control compliant. Main	tain.

Comments: