

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Friday, September 29, 2017

Informational

1 Brice Lawson 09/29/2017 12:12 PM
Redford has installed the remaining 12" SDR 26 sewer main on line B into MH B-3. This was approx. 20' of pipe.

The base and two barrel sections for MH B-3 have been installed and the joints appear to be sealed.

The 12" SDR 26 sewer main has been connected to MH B-3 and installed up to approx. STA. 1+51.

The trench check has been installed on the stub for lot 76. The wye fitting, anode and trench check have been installed for lot 70.

The wye fittings and anodes have been installed for lots 44, 45, and 69.

The inverts have been installed for manholes B-1, A-7, and A-4.

Comments: