

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial
Control Services Company
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Hydrostatic Test	Matt Munger	Partial	Friday, September 29, 2017

Informational

- 1 Matt Munger 09/29/2017 3:26 PM Keith had everything setup and ready to perform the test but was having issues with the compressor. Keith will need to reschedule for a later time.

Bart observed that there was wood blocks under the gate valves in the vault and informed Keith that wood was not allowed and there needed to be block only. Bart also mentioned to Keith that the grate area in the vault needed to be fixed.

Comments: