

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial  
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Water Line Construction Inspection	Matt Munger	Partial	Friday, September 29, 2017

Informational

- 1 Matt Munger 09/29/2017 3:35 PM Water Utilities workers performed the test shutdown. They were not successful in shutting down the 12" main. I notified Keith that we would not be able to do the shutdown on 10/2/17. I also informed Keith that once we know that we can do the shutdown that they need to notify the customers that will be out of service 24 hours prior to the shutdown.

**Comments:**