

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20170717, Building Permit - Residential

Address: 3344 SW JESSIE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Dale Carter	Passed	Monday, October 02, 2017
Gas Service Inspection - Residential	Dale Carter	Passed	Monday, October 02, 2017
All Rough Inspection - Residential	Dale Carter	Failed	Monday, October 02, 2017

Corrective Action Required

- | | | |
|---|------|--|
| 1 | Misc | <ol style="list-style-type: none">1. BSMT: Double-joists under kitchen island.2. BSMT: Per plans, minimum 6x6 post at inside corner of stair run.3. BSMT: Anchor sill plates within 12" of ends of plates - multiple locations.4. BSMT: Security blocking at rear door - 3 joist bays.5. BSMT: Secure SEC above panel.6. BSMT: Joist overnotched over the future bath.7. BSMT: Stub vent for future bath.8. 1st FLR: LVL over breakfast nook should be tripled (not doubled).9. 1st FLR: Firestop tops of walls around living room, at change of ceiling height.10. ATTIC: Slope and support DWV.11. ATTIC: Protect NM within 6' of access.12. ROOF: Support legs should be spaced no more than 4'. |
|---|------|--|

Gas Piping Inspection - Dale Carter
Residential

Passed

Monday, October 02, 2017

Comments: