

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20170715, Building Permit - Residential

Address: 3352 SW JESSIE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Dale Carter	Not Ready	Monday, October 02, 2017

Corrective Action Required

1	Misc	Service conductors not connected in main panel.
---	------	---

All Rough Inspection - Residential	Dale Carter	Failed	Monday, October 02, 2017
---	-------------	--------	--------------------------

Corrective Action Required

1	Misc	1. BSMT: Anchor sill plates within 12" of ends of plates - multiple locations. 2. BSMT: Secure SEC above panel. 3. BSMT: Electric service not ready - conductors not connected in panel. 4. BSMT: Security blocking at rear door - 3 stud bays. 5. BSMT: Stub vent for future bath. 6. 1st FLR: LVL over breakfast nook should be tripled (not doubled). 7. 1st FLR: Firestop tops of walls around living room, at change of ceiling height. 8. ATTIC: Slope DWV.
---	------	--

Gas Piping Inspection - Residential	Dale Carter	Passed	Monday, October 02, 2017
--	-------------	--------	--------------------------

Erosion Control	Dale Carter	Partial	Monday, October 02, 2017
------------------------	-------------	---------	--------------------------

Partial Correction

1 Misc Compliant. Maintain.

Gas Service Inspection - Dale Carter Not Ready Monday, October 02, 2017
Residential

Corrective Action Required

1 Misc No pressure

Gas Service Inspection - Dale Carter Passed Monday, October 02, 2017
Residential

Comments: