
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Valve	Tom Chandler	Partial	Monday, October 02, 2017

Informational

- 1 Tom Chandler 10/02/2017 1:37 PM Spoke to Heath with Redford Construction about valve needed on Water Line 1. Plans show valve at station 10+00 and the next valve at station 24+00. Valve needed at minimum every 1000ft. per Design and Construction Manual. Confirmed with Gene Williams this morning.

DEI - Sanitary - Material Verification	Tom Chandler	Passed	Monday, October 02, 2017
---	--------------	--------	--------------------------------

Informational

- 1 Tom Chandler 10/02/2017 1:25 PM MH 1-7 base was replaced with the proper base for dead end manhole. Previous MH 1-7 had opening for future stub. This was also on the plans as well.

DEI-Sanitary Sewer - Invert	Tom Chandler	Partial	Monday, October 02, 2017
-----------------------------	--------------	---------	--------------------------------

Informational

- 1 Tom Chandler 10/02/2017 1:33 PM remaining sanitary sewer inverts were poured starting at 11:00am this morning.

DEI-Storm - Rip Rap	Tom Chandler	Passed	Monday, October 02, 2017
---------------------	--------------	--------	--------------------------------

Informational

1 Tom Chandler 10/02/2017 1:31 PM Installed rip rap per calculation for ES 3-1.

DEI-Storm - Pipe	Tom Chandler	Passed	Monday, October 02, 2017
------------------	--------------	--------	--------------------------------

Informational

1 Tom Chandler 10/02/2017 1:28 PM Began installing storm sewer line 3. Installed 15" HDPE pipe from CI 3-3 towards CI 3-4. Installed CI 3-4 and poured collars at 11:00am this morning.

Comments:
