
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, October 02, 2017

Informational

- 1 Brice Lawson 10/02/2017 3:49 PM
Redford installed the sewer stub and trench check for lot 46. They installed the trench check for lot 47.

They were working on installing the remainder of the sewer stub for lot 47.

They were partially backfilling the sewer stub trenches for lots 44 and 45. The area that is not being backfilled is where the proposed road will be. They plan to perform moisture density testing in this area.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, October 02, 2017
---	--------------	---------	--------------------------------

Informational

- 1 Brice Lawson 10/02/2017 11:32 AM
On Saturday 9/1 Brian Byrd inspected the 12" sanitary main from approx. STA. 1+60 to approx. STA. 3+35.

The wyes for lots 46, 47 have been installed. The stubs and trench checks have been installed for lots 44 and 45. The stubs, wyes, trench checks and anodes have been installed for lots 67 and 68. Trench check and stub has been installed for lot 69.

The sanitary manhole frames and adjustment rings have been installed on MH A-7, B-1 and B-2.

Comments:
