

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Taps Removed	Matt Munger	Partial	Tuesday, October 03, 2017

Corrective Action Required

1 Matt Munger 10/03/2017 12:55 PM Observed Kevin and his crew putting in the private water line. As I was checking the parts that were present I made sure to inform Kevin that the Hydrant needed to be the correct color for a private line (yellow with a silver bonnet) as well as making sure the Hydrant was on the approved parts list. The brand was correct but the model was not. I wrote down the info Kevin needed to make sure he gets the correct Hydrant.

Informational

2 Matt Munger 10/03/2017 12:59 PM I observed Kevins crew put in tracer wire and I picked up a concrete ticket for the thrust blocks he was pouring. I informed Kevin that the plastic he was using to wrap the joints etc. has to be clear and 12 mils thick.

DEI-Water Line Construction Inspection	Bart Reese	Partial	Tuesday, October 03, 2017
---	------------	---------	---------------------------------

Informational

1 Jones Industrial Rd. has been saw cut. Jones Indus. was saw cut for the fire line and domestic service line. City has not approved a street cut. Notified Chad Holthouse that the water lines (fire and domestic service) must be bored under the road.

Comments:

