

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20171689, Building Permit - Commercial

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Khanh Nguyen	Partial	Tuesday, October 03, 2017

Partial Correction

1	Misc	OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB AT FIRE-RATED WALLS AT: OUTSIDE 1A250 AND 1A226 FROM CORNER TO DOOR
		TOP-OUT ONLY AT: 1A212 W WALL AT DOOR #212.3; 218 N, W, S WALLS; 258 W WALL; 260 W WALL; 261 W WALL; 262.1 N, W WALLS; 262.2 W WALL;

In-wall Inspection	Khanh Nguyen	Partial	Tuesday, October 03, 2017
---------------------------	--------------	---------	---------------------------

Corrective Action Required

1	Misc	IN-WALL INSPECTION COMPLETE AT: -ROWS F THROUGH J, AND 17.3 THROUGH 16
		IN-WALL OK TO ROCK: STORAGE RM 1A226; RESTROOM 1A232; STORAGE RM 1A250; RESTROOM 1A217; CLEAN RM 1A218; EXTERIOR WALL AT 1A263&1A268

Comments: