

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172147, Public Works Infrastructure Permit - Commercial
 B&J Peerless Addition
 Address: 2301 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	John DiMauro	Passed	Tuesday, October 03, 2017

Informational

1 John DiMauro 08/02/2017 2:58 PM
 The crew on site installed approximately 80'ft of the storm pipe. The trench appears to have at least 6" in of rock for bedding and the trench is backfilled with rock and chocked halfway up the sides of the pipe.

Informational

2 John DiMauro 08/03/2017 3:02 PM
 Crews are on site installing the remainder of the storm pipe and drainage area.

Informational

3 John DiMauro 10/03/2017 2:54 PM
 The storm pipe has been installed according to the plans and all the roof drain connections have been made.

DEI-Erosion Sediment Control (ESC) Inspection	John DiMauro	Passed	Tuesday, October 03, 2017
---	--------------	--------	---------------------------------

Informational

1 John DiMauro 07/25/2017 11:31 AM
 The silt fence is installed and intact according to the plans.

Informational

2 John DiMauro 07/27/2017 3:42 PM
 The sediment fence is intact. No debris washing out.

Informational

3 John DiMauro 08/07/2017 3:36 PM
The sediment fence is intact. No debris washing out.

Informational

4 John DiMauro 08/08/2017 3:24 PM
The sediment fence is intact. No debris washing out.

Corrective Action Required

5 John DiMauro 08/22/2017 10:28 AM
There are problems with the erosion control devices on your site. There is a section of the sediment fence that has failed due to the rain event. This fence needs to be fixed and corrected.

Informational

6 John DiMauro 09/11/2017 3:46 PM
Erosion control devices are intact.

Informational

7 John DiMauro 09/18/2017 3:41 PM
Erosion control devices are intact.

DE-ESC - (Vegetation/Ground Cover) John DiMauro

Passed

Tuesday,
October 03,
2017

Informational

1 John DiMauro 10/03/2017 2:56 PM
Sod has been installed on all areas of disturbed ground.

Comments:
