LEE'S SUMMIT

## PUBLIC WORKS ENGINEERING DIVISION

## **Inspection Summary**

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item: Inspection:		Inspector:	Outcome:	Date:	
DEI-Sanitary Sewer Construction Inspection		Steve Robbins	Partial	Wednesday, October 04, 2017	
Inform	national				
1	The bore company was doing the bore this morning, the bore is complete, they will be installing the steel casing in the morning.				
Infor	mational				
2	The contractors are still working on the bore. They should beging working on the steel				
	casing sometime today.				
Infor	mational				
3	The crew stopped working this morning due to the rain.				
Infor	mational				
4	The contractors are working on getting all the water out of the hole this morning so they can continue work on the steel casing.				
Infor	mational				
5	The steel casing pipe has been installed for the bore, it has been welded together and is ready for the spacers and 8" sanitary pipe to be installed.				
Infor	mational				
6	The contractor has to order a new base for MH 1-1 because the pipe will not line up comin out of the MH. The bore is completed and the pipe is in the steel encasement and the have installed the spacers. They are going to work on water and storm while they wait for the MH.				
Infor	mational				
7	The contractor is i	The contractor is installing the last section of 8" sanitary pipe in the steel encasement. The			

7 The contractor is installing the last section of 8" sanitary pipe in the steel encasement. The new MH for 1-2 is here. They will be working on this today. Steve Robbins 10/04/2017 9:15 AM **Comments:**