

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20171896, Building Permit - Residential

Address: 1820 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Dale Carter	Failed	Wednesday, October 04, 2017

Corrective Action Required

1	Misc	2. BSMT: Joist hanger over egress window. 4. BSMT: Support DWV over entry door to unfinished area. 5. BSMT: Firestop change in ceiling height at entry door to unfinished area. 6. BSMT: Firestop over deadspace behind shower. 11. 1st FLR: Support DWV over dining room. 14. 2nd FLR: Nail siding. 17. 2nd FLR: Fully install/nail snow blocking.
---	------	---

Erosion Control	Dale Carter	Partial	Wednesday, October 04, 2017
------------------------	-------------	---------	-----------------------------

Corrective Action Required

1	Misc	Erosion control compliant. Maintain.
---	------	--------------------------------------

Comments: