

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Wednesday, October 04, 2017

Informational

- 1 The existing MH has been exposed and they took off the 2 barrells. This afternoon the core drill will take place. They took the barrells off and are trying to get the MH to grade.

Informational

- 2 The existing MH 1-1 has been core drilled and the psx direct drive boot has been installed. The contractor is laying the pipe toward MH 1-2. There is a 20ft. encasement and they are constructing the encasement with rebar now and are planning on pouring concrete at 1:00 this afternoon.Steve Robbins 09/27/2017 9:36 AM

Informational

- 3 The base for MH 1-2 has been installed and the 20ft. encasement has been built with rebar and concrete has been installed around it.Steve Robbins 09/27/2017 3:38 PM

Informational

- 4 MH 1-2 has been installed and wrapped. The pipe has been installed with rock and they are heading towards 1-3. They are coming this afternoon to do testing for the road crossing on 1-1 to 1-2.Steve Robbins 09/28/2017 10:41 AM

Corrective Action Required

- 5 The contractor has hit a lot of rock they are still going between MH 1-3 to 1-4. On 1-3 the base has been installed. The inverts have not been poured yet. The tester was out yesterday for the street crossing from MH 1-1 to 1-2.Steve Robbins 09/29/2017 11:01 AM

Informational

- 6 The tester has been here and has tested everything for compaction. They are still laying pipe from MH 1-3 to 1-4, lots of rock. They are about 20 ft. from MH 1-4.Steve Robbins 10/02/2017 9:14 AM

Informational

7 The contractor is installing MH 1-4, they have the pipe in up to the MH.Steve Robbins  
10/02/2017 1:20 PM

Informational

8 No one is on site working so far today.Steve Robbins 10/03/2017 10:31 AM

Informational

9 They are not working today due to the rain.Steve Robbins 10/04/2017 11:09 AM

**Comments:**

---