

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Wednesday, October 04, 2017

Informational

1 Brice Lawson 10/04/2017 12:24 PM
Redford has installed the sanitary stubs and trench checks for lots 66, 48, 42 and 43. The trenches have been backfilled for lots 48, 66 and 42. The crew said that KC Testing was on site earlier to perform compaction testing on the trench backfill of these sewer stubs.

The sewer main trench between MH B-3 and MH C-1 has been backfilled from MH C-1 to approx. STA. 4+00 on sanitary line C.

The sewer main trench between MH E-1 and MH b-3 has been backfilled from MH E-1 to approx. STA. 0+25 on sanitary line E.

Comments: